



P2 AMENDED ISSUE

P1 ISSUED FOR APPROVAL

29.03.17 JC MC

14.12.16 JC MJC

D ISSUED FOR CONSTRUCTION

ISSUED FOR CONSTRUCTION

29.05.18 JC MC

27.02.18 JC MC

M.COYNE

12.12.2016

12A PS716652N

PS Number 12B PS808677J

Wonthaggi VIC 3996

www.beveridgewilliams.com.au

ph: 03 5672 1505

Drawing No

D





Dandenong South ACN 143 009 330

25 Metcalf Street
DANDENONG SOUTH, VIC 3175

Ph: +61 3 8796 7900 Fax: +61 3 9706 9431

HILF Density Ratio Report

Client: South Gippsland Quarries

Address: RMB 7105

NERRENA VIC 3953

Project: Seagrove Estate Stage 12

Project No.: 1003646

Order No.: CG Request No.: 832

TRN: Lot No.:

Report No: HDR:W17DS00964 Issue No: 2

Accredited for compliance with ISO/IEC 17025





Ja hans

This report replaces all previous issues of report no 'HDR:W17DS00964'.

he results of the tests, calibrations dor measurements included in this document are fraceable to Australian/national standards.

12712

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Stage 12

Client Request ID:

Specification Requirements: Minimum Hilf Density Ratio of 95% Standard Compaction +- 2% of OMC

Field Test procedures: AS 1289.5.8.1 Laboratory Test procedures: AS 1289.5.7.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: In-Situ
Material: Clay

Sample ID	S17DS-03496	S17DS-03497	S17DS-03498	S17DS-03499	S17DS-03500
Field Sample ID	1	2	3	4	5
Date Tested	23/06/2017	23/06/2017	23/06/2017	23/06/2017	23/06/2017
Time Tested	11:30	11:40	11:50	12:00	12:10
Location	Lot 529	Lot 528	Lot 504	Lot 503	Lot 505
	- 300	- 300	- 300	- 300	- 300
	E345440	E358422	E345440	E345452	E245431
	N5742037	N5742042	N5742053	N5742058	N5742047
Depth of Test (mm)	275	275	275	275	275
Field Moisture Content (%)	0.0	0.0	0.0	0.0	0.0
Field Wet Density (t/m³)	2.21	2.10	2.08	2.17	2.13
Peak Converted Wet Density (t/m³)	2.08	2.01	1.99	2.21	2.07
Compactive Effort	Standard	Standard	Standard	Standard	Standard
Moisture Variation (%)	0.0	1.5 dry	3.0 wet	0.5 wet	0.0
Hilf Density Ratio (%)	106.0	105.0	104.5	98.0	102.5

Comments





Dandenong South ACN 143 009 330

25 Metcalf Street DANDENONG SOUTH, VIC 3175

Ph: +61 3 8796 7900 Fax: +61 3 9706 9431

Report No: HDR:W18DS02740

Issue No: 1

HILF Density Ratio Report

Client: South Gippsland Quarries

Address: RMB 7105

NERRENA VIC 3953

Project: SGQ - Seagrove Estate Stage 12

Project No.: 1008367

Order No.: **CG Request No.:**

TRN: Lot No.: Accredited for compliance with ISO/IEC 17025 – Testing







allibrations uded in this Approved Signatory: M. Longfield

d/or measurements included in t document are traceable to Australian/national standards. 12712

Approved Signal (Senior Technician)

27/09/2018

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Cowes

Client Request ID:

Specification Requirements:

Field Test procedures: AS 1289.5.8.1 Laboratory Test procedures: AS 1289.5.7.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: Material:

Sample ID	S18DS-10538	S18DS-10539	S18DS-10540	S18DS-10541	S18DS-10542	S18DS-10543
Field Sample ID	1	2	3	4	5	6
Date Tested	12/09/2018	12/09/2018	12/09/2018	12/09/2018	12/09/2018	12/09/2018
Lot:	507	506	505	504	529	528
E:	345383	345404	345418	355433	345436	345421
N:	5742066	5742066	5742062	5742065	5742042	5742041
Layer:	FSL	FSL	FSL	FSL	FSL	FSL
Soil Description	Clay	Clay	Clay	Clay	Clay	Clay
Depth of Test (mm)	275	275	275	275	275	275
Field Wet Density (t/m³)	2.05	2.00	2.02	2.02	2.20	2.23
Peak Converted Wet Density (t/m³)	1.85	1.99	2.00	1.93	2.01	1.98
Compactive Effort	Standard	Standard	Standard	Standard	Standard	Standard
Moisture Variation (%)	0.5 wet	0.5 wet	0.5 wet	1.0 dry	2.5 dry	1.0 dry
Hilf Density Ratio (%) ≥9	5 111.0	100.5	101.0	105.0	109.5	112.0

Comments





Dandenong South ACN 143 009 330

25 Metcalf Street DANDENONG SOUTH, VIC 3175

Ph: +61 3 8796 7900 Fax: +61 3 9706 9431

Report No: HDR:W18DS02740

Issue No: 1

HILF Density Ratio Report

Client: South Gippsland Quarries

Address: RMB 7105

NERRENA VIC 3953

Project: SGQ - Seagrove Estate Stage 12

Project No.: 1008367

Order No.: **CG Request No.:**

TRN: Lot No.: Accredited for compliance with ISO/IEC 17025 – Testing







allibrations uded in this Approved Signatory: M. Longfield

d/or measurements included in t document are traceable to Australian/national standards. 12712

Approved Signal (Senior Technician)

27/09/2018

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Cowes

Client Request ID:

Specification Requirements:


Field Test procedures: AS 1289.5.8.1 Laboratory Test procedures: AS 1289.5.7.1


Sampling Method: AS1289.1.2.1 Clause 6.4 (b)


Source: Material:

Sample ID		S18DS-10544	S18DS-10545		
Field Sample ID		7	8		
Date Tested		12/09/2018	12/09/2018		
Lot:		527	526		
E:		345409	345384		
N:		5742038	5742040		
Layer:		FSL	FSL		
Soil Description		Clay	Clay		
Depth of Test (mm)		275	275		
Field Wet Density (t/m³)		2.09	2.09		
Peak Converted Wet Density (t/m³)		2.05	2.07		
Compactive Effort		Standard	Standard		
Moisture Variation (%)		1.0 wet	4.0 dry		
Hilf Density Ratio (%)	≥95	102.0	100.5		

Comments







□XISTING V□G□T□TION¬

TO B□ R□MOV□D

507

526

550

527

_1xA.f.

549

548

FUTURU STUGU 10

REFER SHEET L02

REFER SHEET L05

505

ROINGORDON

547

2xB.m.

(D-L05)

S_TTL_M_NT RO_D

503

530

502

531

3xB.m.

REFER SHEET L03

∟1xA.m.

501

532

WHIMBR L W Y

1xA.f.

545

2xA.m.-

544

REFER SHEET L05

1xE.l.

-□XISTING V□G□T□TION

–M□K□ GOOD □XISTING

GR□SS □R□□ OR TOP

DR□SS □ R□S□□D. TO

TO WORKS

B D T RMIN D PRIOR

□XISTING V□G□T□TION

TO B□ R□MOV□D

TO B□ R□MOV□D


534


533

543

RDFDR TO RIGHT FOR CONTINUITION

		PLANT SCHEDULE			
CODE	BOTANICAL NAME	COMMON NAME	HEIGHT X WIDTH	POT SIZE	QTY
Street Tr	rees		·	•	•
A.f.	Agonis flexuosa	Willow Mrytle	7-9x4-5m	400mm	6
A.m.	Acacia melanoxylon	Blackwood	12-16x5-7m	45L	10
B.m.	Banksia marginata	Sliver Banksia	2x2m	400mm	21
E.l.	Eucalyptus leucoxylon 'Eukie Dwarf'	Dwarf Yellow Gum	9-10x7-9m	400mm	12





ESTABLISHMENT & MAINTENANCE NOTES

- The site is to be cleared of all debris and builder's rubble. All weed species shall be eradicated by spot spraying with approved herbicide and hand pulling. Pre-planting weed control must be undertaken no less than six weeks prior to planting.
- Approved site or imported topsoil shall be incorporated into garden beds. A 'Landscape Blend' soil mix or any weed free sandy loam/clay mix with added compost, should be added to a depth of approximately 200mm.
- Plants species shall be true to type and there should be no alterations or substitution of nominated species or cultivars without the written
- consent of the Landscape Architect. The Landscape Contractor must verify all plant quantities prior to
- All plant stock shall be checked by the Contractor and must be healthy and disease free.
- Planting must be undertaken in accordance with sound horticultural practices, with holes dug to a minimum 2.5 times the size of the root ball. Holes should be back-filled to top of root ball. Avoid excessive compaction of soil.
- 7. All plants must be thoroughly hand watered immediately after
- 8. Slow release fertiliser, suitable for native species (eg. 9 month 'Osmocote') shall be applied at the time of planting in accordance with
- manufacturer's recommended dose rates and application methods. 9. Terrestrial planting areas to be mulched to a minimum depth of 80mm with a eucamulch blend - refer to details.
- 10. Raingarden areas are to be mulched with 14-20mm size 'Tarrawingee Pebbles' gravel and lightly compacted to finished surface level of surrounding elements.
- 11. Grassed areas mix as specified.
- 12. 90x10mm flexible Redgum or treated Pine timber edge refer to detail C, LO5 - installed between grass & Terrestrial Planting /Raingarden.
- 13. Regular maintenance must be undertaken to remove weed species. Replace any dead or diseased plants as required. Follow up turf establishment and re-top dress and seed as required.


GENERAL NOTES

- Refer to Landscape specification by Beveridge Williams.
- 2. The Landscape Contractor must refer to civil engineering drawings for set out of roads (and / or carpark areas) and all infrastructure.
- 3. This plan is intended for soft landscaping and associated landscape
- materials and must not be used for any other purposes. All survey information supplied is assumed to be correct.
- 5. The Landscape Contractor must verify all dimensions and areas prior
- to commencing any work or placing any orders for materials.
- 6. The Landscape Contractor must determine the location of all underground services prior to commencing any work on site and shall be liable for any damage to services or conduits.
- The Landscape Contractor must immediately report any perceived errors or omissions in the landscape drawings to the Project Manager and Client.
- 8. Where any conflict occurs between proposed tree locations and infrastructure, such as light poles or powerlines, tree(s) must be relocated or removed.
- 9. The Landscape Contractor must confirm all plant quantities prior to
- ordering. 10. Grassed nature strips as specified.

FOR APPROVAL

7 37 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7					
© COPYRIGHT All rights reserved. Beveridge Williams & CO Pty Ltd has granted a licence to the principal to use this document for its intended purpose. No unauthorized copying is permitted.			Project Name SEAGROVE ESTATE, COWES	Designed Drawn	J.GREEN P.MUNIR
			Drawing STAGES 12A & 12B STREET TREE PLAN		
B Council comment revision	01.0□1□ P.M. L.S.		Client	Approved	J.GREEN
□ Client comment revision	0□0□1□ P.M. L.M.		SOUTHERN SUSTAINABLE DEVELOPMENTS PTY LTD	Date	29.03.17
Rev Description	Date By App. Rev Description	Date By App.			





Drawing No. Rev. L01

K:\JOBS DATA\4015 - SEAGROVE ESTATE_LAN\12AB\CAD\4015-12AB LP01 CURRENT.DWG

